

HALEY & ALDRICH, INC. 6500 Rockside Road Suite 200 Cleveland, OH 44131 216.739.0555

MEMORANDUM

2 February 2021 File No. 129638-007

TO: Associated Electric Cooperative, Inc.

Jenny Jones - Senior Environmental Analyst

FROM: Haley & Aldrich, Inc.

Jason M. Pokorny, P.E. (OH) -Senior Project Manager

Steve F. Putrich, P.E. – Principal

Consultant

SUBJECT: New Madrid Power Plant

Pond 004 CCR Surface Impoundment

Annual Inspection and Stability Assessments Documentation of Corrective Measures

Mrs. Jones:

Haley & Aldrich, Inc. (Haley & Aldrich) has prepared this documentation on behalf of Associated Electric Cooperative, Inc. (AECI) related to deficiencies identified during annual impoundment inspections or periodic stability assessments (SSA) for the coal combustion residuals (CCR) impoundment referred to as Pond 004 at the New Madrid Power Plant located in New Madrid County, Missouri. The attached table provides a summary of the completed inspection or SSA, the identified deficiencies, and the corrective measures completed by AECI to address the identified deficiency. This documentation has been completed in accordance with the US Environmental Protection Agency's (EPA's) Hazardous and Solid Waste Management System; Disposal of Coal Combustion Residuals from Electric Utilities, 40 CFR Part 257 effective 19 October 2015 including subsequent revisions, specifically related to §257.73(d) and §257.83(b).

Haley & Aldrich has provided a summary of the remedies based on correspondence with AECI regarding the noted deficiencies in the attached Table I.

$\label{eq:condition} \underline{\textbf{Table I}}$ Pond 004 - CCR Rule Inspection and SSA Deficiency Remedies

| | CCR Rule | | |
|---|-----------|--|---|
| Document | Reference | Deficiency | Remedy |
| 2020 Annual Inspection | §257.83 | None | N/A |
| 2019 Annual Inspection | §257.83 | None | N/A |
| 2018 Annual Inspection | §257.83 | None | N/A |
| 2017 Annual Inspection | §257.83 | None | N/A |
| 2016 Structural Stability Assessment | §257.73 | Minor rutting and erosion in the upstream slope. | As part of the AECI NMPP's operation and maintenance plan, seeding and fertilizing is applied to barren and thinly vegetated areas on an as-need basis. |
| | | Minor erosion and rutting of the gravel access road on the Northern embankment. | As part of the AECI NMPP's operation and maintenance plan, eroded roadway areas are filled and compacted as needed. |
| | | Sparse vegetation exceeding 6 in. in height and minor brush on upstream slope within riprap. | As part of the AECI NMPP's operation and maintenance plan, vegetation is controlled through mowing and other mitigating measures on an asneeded basis to limit vegetation and woody growth. |
| | | Sparse vegetation exceeding 6 in. height and brush on upstream slope. | As part of the AECI NMPP's operation and maintenance plan, vegetation is controlled through mowing and other mitigating measures on an asneeded basis to limit vegetation and woody growth. |
| | | Vegetation exceeding 6 in. in height on the downstream slope. | As part of the AECI NMPP's operation and maintenance plan, vegetation is controlled through mowing and other mitigating measures on an asneeded basis to limit vegetation and woody growth. |
| 2016 Annual Inspection | §257.83 | Minor rutting and erosion in the upstream slope. | As part of the AECI NMPP's operation and maintenance plan, seeding and fertilizing is applied to barren and thinly vegetated areas on an as-need basis. |
| | | Minor erosion and rutting of the gravel access road on the Northern embankment. | As part of the AECI NMPP's operation and maintenance plan, eroded roadway areas are filled and compacted as needed. |
| | | Sparse vegetation exceeding 6 in. in height and minor brush on upstream slope within riprap. | As part of the AECI NMPP's operation and maintenance plan, vegetation is controlled through mowing and other mitigating measures on an asneeded basis to limit vegetation and woody growth. |
| | | Sparse vegetation exceeding 6 in. height and brush on upstream slope. | As part of the AECI NMPP's operation and maintenance plan, vegetation is controlled through mowing and other mitigating measures on an asneeded basis to limit vegetation and woody growth. |
| | | Vegetation exceeding 6 in. in height on the downstream slope. | As part of the AECI NMPP's operation and maintenance plan, vegetation is controlled through mowing and other mitigating measures on an asneeded basis to limit vegetation and woody growth. |